

**Project Schedule**

Completed
  Plan
  Actual

| PETROLEUM ACTIVITIES & TIMELINE  | 2022 |    | 2023 |    |    |    | 2024 |   |   |    |   |   |
|--|------|----|------|----|----|----|------|---|---|----|---|---|
|  | Q3   | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   |   |   | Q2 |   |   |
|  |      |    |      |    |    |    | J    | F | M | A  | M | J |
| <b>JOINT TECHNICAL STUDY</b>   |      |    |      |    |    |    |      |   |   |    |   |   |
| General & Administration   |      |    |      |    |    |    |      |   |   |    |   |   |
| Geophysical Studies  |      |    |      |    |    |    |      |   |   |    |   |   |
| Geological Studies   |      |    |      |    |    |    |      |   |   |    |   |   |
| Engineering & Economics  |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>PRE-DRILL ACTIVITIES</b>  |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>Geoscience</b>  |      |    |      |    |    |    |      |   |   |    |   |   |
| Pore Pressure Prediction and Shallow Hazard Assessment                         |      |    |      |    |    |    |      |   |   |    |   |   |
| Well Proposal Preparation  |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>Drilling</b>  |      |    |      |    |    |    |      |   |   |    |   |   |
| Rig Evaluation & Inspection  |      |    |      |    |    |    |      |   |   |    |   |   |
| Appointment of Civil & Structural Engineering Consultant                       |      |    |      |    |    |    |      |   |   |    |   |   |
| Civil Engineering Design   |      |    |      |    |    |    |      |   |   |    |   |   |
| Civil/Infrastructure Works and Site Preparation                                |      |    |      |    |    |    |      |   |   |    |   |   |
| Drilling Rig Crew Preparation & Training                                       |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>Health, Safety &amp; Environment</b>  |      |    |      |    |    |    |      |   |   |    |   |   |
| EIA Consultant Market Survey & Consultant Appointment                          |      |    |      |    |    |    |      |   |   |    |   |   |
| EIA Study, Report Preparation & Approval                                       |      |    |      |    |    |    |      |   |   |    |   |   |
| Rig Safety Case Evaluation   |      |    |      |    |    |    |      |   |   |    |   |   |
| Site Survey & Soil Investigation   |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>Supply Chain Management</b>   |      |    |      |    |    |    |      |   |   |    |   |   |
| Drilling Rig Pre-Contracting Works   |      |    |      |    |    |    |      |   |   |    |   |   |
| Oil Country Tubular Good (OCTG) Market Survey                                  |      |    |      |    |    |    |      |   |   |    |   |   |
| Supply Base Identification & Logistic Arrangement                              |      |    |      |    |    |    |      |   |   |    |   |   |
| Master Contracting Strategy, Tendering and Contracting Works                   |      |    |      |    |    |    |      |   |   |    |   |   |
| Long Lead Items (LLI) Manufacturing / Sourcing                                 |      |    |      |    |    |    |      |   |   |    |   |   |
| <b>Others (Finance, Stakeholders Management, Human Resource, etc.)</b>         |      |    |      |    |    |    |      |   |   |    |   |   |
| Partner & strategic engagement on PSC  |      |    |      |    |    |    |      |   |   |    |   |   |
| Discussion with Sarawak Land & Survey Department on Temporary Land Acquisition |      |    |      |    |    |    |      |   |   |    |   |   |
| Recruitment of Project Team Members  |      |    |      |    |    |    |      |   |   |    |   |   |



Pictures from Drilling Rig Visit & Inspection on the 26th February 2024 at Sviadnov, Czech Republic. LEFT: Group photo of Upland and Big Oil management team. MIDDLE: View of drilling mast. RIGHT: Demonstration of Automatic Pipe Racking System.



Pictures from Drilling Rig Visit & Inspection on the 26th February 2024 at Sviadnov, Czech Republic.

TOP: View of Driller's Cabin.

BOTTOM: View of mud pump system. Mud pumps are connected in a straight line to provide counter-weight to the mast during rig up/down. The rig is highly compact, allowing extremely fast mobilization and rig up/down time.